

Growth Deal Housing Outturn Update for DoDs
Meeting Date 3rd May 2019

LCR contracted with BEIS to deliver 2300 completed housing units by 2024/25

BEIS Output Definition: Completed Houses	At the impact site, the number of completed housing units. Complete refers to physical completion of the individual unit, or, in the case of flats, on physical completion of the block. Housing unit refers to one discrete housing unit (e.g. house, flat, live/work), regardless of size.
---	--

Project	Partner	Call For Project Outputs	OBC Outputs	Approved FBC + Outputs	Partner forecast end 18/19	Original housing start on site	Housing Construction commenced	Actual delivery to date	Partner delivery forecast by 2021	Partner delivery forecast between 2021-2024 /25(end of programme)	Cumulative housing outputs
Red Hall	Leeds			160	200	Jun-19	N	0		200	200
Brownfield	Leeds			280	685	May-16	Y	96	266	419	685
Kirklees Housing	Kirklees			610	580	Apr-17	N	0		580	580
Bath Road	Leeds			160	160	Jan-17	N	0	160		160
York Central	York		283	183	583	Mar-19	N	0	183	400	583
New Bolton Woods	Bradford		130	145	145	Feb-18	Y	0	145		145
Beech Hill	Calderdale		100	114	114	Jan-20	N	0		114	114
Dewsbury Riverside	Kirklees	170	240		240	Aug-19	N	0		240	240
Halifax Living	Calderdale	188	110		110	Mar-21	N	0		110	110
Kirkgate	Wakefield	85	60		60	Apr-22	N	0		60	60
Heritage Properties	Bradford	283			133	Jan-20	N	0	133		133
Northgate House	Calderdale	40	0		0		N	0			0
TOTALS					3,010			96	887	2,123	3,010