

SEP Priority	Project Name	Gov't Ref	Indicative Funding	Full Funding Approval	Overall RAG	Actual Spend 2015/16	Actual Spend 2016/17	Actual Spend 2017/18	Actual Spend 2018/19	Agreed Annual Forecast 2019/20	2019/20 Actual	2019/20 Forecast	2019/20 Actual and Forecast	In Year RAG	2020/21 Forecast	Total to 2020/21
	A629 (Phase 2) - Halifax Bus Station	LGFLEE155	£366,415	£366,415	N/A	£0	£0	£0	£0	£0	£83,957	£0	£83,957	N/A	£0	£0
	A629 (Phase 4) - Ainley Top	LGFLEE71	£30,000,000	£645,000	Green/Amber	£0	£51,736	£62,724	£441,634	£500,000	£33,062	£276,434	£309,496	Green/Amber	£500,000	£1,556,094
	A629 (Phase 4) - Ainley Top (Combined Authority)	LGFLEE71	£0	£0	N/A	£0	£0	£0	£0	£0	£0	£0	£0	N/A	£0	£0
	A629 (Phase 5) - Ainley Top into Huddersfield	LGFLEE75	£12,087,608	£4,418,295	Green	£52,000	£48,000	£248,157	£820,011	£2,281,683	£81,183	£2,200,500	£2,281,683	Green	£2,887,188	£6,337,039
	A629 (Phase 5) - Ainley Top into Huddersfield (Combined Authority)	LGFLEE75	£0	£0	N/A	£0	£0	£2,605	£-2,605	£0	£0	£0	£0	N/A	£0	£0
	A641 Bradford - Huddersfield Corridor	LGFLEE67	£52,400,000	£730,000	Amber	£0	£60,829	£68,572	£140,989	£643,526	£12,606	£630,919	£643,526	Amber	£633,917	£1,547,832
	A65 - Leeds Bradford International Airport Link Road	LGFLEE79	£35,700,000	£1,785,000	Red	£8,688	£266,812	£365,849	£539,827	£460,000	£40,476	£419,524	£460,000	Amber	£1,800,000	£3,651,176
	A650 Hard Ings Road (Phase 1) - Hard Ings Road Only	LGFLEE64	£9,334,000	£9,334,000	Green	£124,000	£304,308	£437,533	£2,604,524	£2,890,706	£659,083	£2,231,623	£2,890,706	Green	£657,666	£7,158,737
	A650 Hard Ings Road (Phase 1) - Hard Ings Road Only (Combined Authority)	LGFLEE64	£0	£0	N/A	£-124,000	£-304,308	£568,308	£0	£0	£0	£0	£0	N/A	£0	£0
	A650 Tong Street	LGFLEE61	£12,500,000	£185,000	Amber	£0	£40,620	£83,783	£74,264	£30,400	£4,449	£25,951	£30,400	Amber	£0	£279,067
	A650 Tong Street (Combined Authority)	LGFLEE61	£0	£0	N/A	£0	£0	£0	£-63,667	£59,218	£-4,449	£63,667	£59,218	N/A	£0	£-4,449
	Aire Valley - Leeds Integrated Transport Package (Phase 1) - Aire Valley Park and Ride	LGFLEE19	£9,597,000	£9,597,000	Green/Amber	£236,672	£5,950,650	£1,980,169	£157,717	£25,000	£0	£17,283	£17,283	Green	£0	£8,660,208
	Aire Valley - Leeds Integrated Transport Package (Phase 1) - Aire Valley Park and Ride (Combined Authority)	LGFLEE19	£0	£0	N/A	£-40,492	£0	£644,065	£5,311	£0	£0	£0	£0	N/A	£0	£339,884
	Aire Valley - Leeds Integrated Transport Package (Phase 2) - Highway Access	N/A	£0	£0	N/A	£0	£0	£0	£0	£0	£0	£0	£0	N/A	£0	£0
	Aire Valley - Leeds Integrated Transport Package (Phase 3) - Motorway Junction Improvements	N/A	£0	£0	N/A	£0	£0	£0	£0	£0	£0	£0	£0	N/A	£0	£0
	Bradford Forster Square Station Gateway	LGFLEE60	£17,311,000	£3,671,314	Green/Amber	£0	£125,484	£98,022	£136,964	£216,000	£6,444	£209,556	£216,000	Green/Amber	£400,000	£976,470
	Bradford Forster Square Station Gateway (Combined Authority)	LGFLEE60	£0	£0	N/A	£0	£0	£25,019	£32,155	£0	£-6,444	£0	£-6,444	N/A	£0	£57,174
	Bradford Interchange Station Gateway (Phase 1)	LGFLEE59	£5,650,000	£293,000	Green	£25,000	£20,838	£117,558	£33,819	£81,600	£3,633	£77,967	£81,600	Green/Amber	£160,000	£438,815
	Bradford Interchange Station Gateway (Phase 1) (Combined Authority)	LGFLEE59	£0	£0	N/A	£0	£0	£13,836	£0	£0	£0	£0	£0	N/A	£0	£13,836
	Bradford Interchange Station Gateway (Phase 2)	LGFLEE127	£512,000	£512,000	Green	£0	£0	£6,279	£17,876	£159,438	£2,683	£150,117	£152,800	Green/Amber	£0	£183,593
	Bradford Interchange Station Gateway (Phase 2) (Combined Authority)	LGFLEE127	£0	£0	N/A	£0	£0	£0	£8,120	£0	£-2,683	£0	£-2,683	N/A	£0	£8,120
	Bradford to Shipley Corridor	LGFLEE63	£47,900,000	£1,597,000	Green	£30,000	£5,011	£524,541	£701,428	£448,000	£329,502	£118,498	£448,000	Green	£376,000	£2,084,980
	Calder Valley Line - Bradford to Leeds Journey Time Improvements	N/A	£0	£0	N/A	£0	£0	£0	£0	£0	£0	£0	£0	N/A	£0	£0
	Calder Valley Line - Elland Station	LGFLEE106	£2,638,197	£700,153	Green/Amber	£0	£0	£42,332	£67,387	£350,000	£8,974	£341,026	£350,000	Amber	£278,478	£738,197
	Calder Valley Line - Elland Station (Combined Authority)	LGFLEE106	£17,361,803	£1,434,595	Green/Amber	£0	£0	£121,105	£227,198	£532,924	£16,704	£516,220	£532,924	Green/Amber	£2,096,850	£2,978,078
	Calder Valley Line - Enhancements	LGFLEE128	£0	£0	N/A	£0	£0	£0	£0	£0	£0	£0	£0	N/A	£0	£0
	Castleford Growth Corridor Scheme	LGFLEE85	£22,800,000	£200,000	Amber/Red	£67,000	£73,917	£18,203	£11,834	£1,110,587	£15,931	£1,094,656	£1,110,587	Amber/Red	£2,198,427	£3,479,968
	Castleford Station Gateway	LGFLEE82	£4,511,000	£338,000	Green/Amber	£0	£20,329	£20,598	£216,028	£2,074,913	£11,032	£2,063,881	£2,074,913	Green	£372,940	£2,704,808
	CityConnect Phase 3 Canals	N/A	£0	£0	N/A	£0	£0	£0	£0	£0	£0	£0	£0	N/A	£0	£0
	CityConnect Phase 3 Castleford to Wakefield Greenway Phase 4	N/A	£0	£0	N/A	£0	£0	£0	£0	£0	£0	£0	£0	N/A	£0	£0
	CityConnect Phase 3 Cooper Bridge	N/A	£0	£0	N/A	£0	£0	£0	£0	£0	£0	£0	£0	N/A	£0	£0
	CityConnect Phase 3 Huddersfield Town Centre	N/A	£0	£0	N/A	£0	£0	£0	£0	£0	£0	£0	£0	N/A	£0	£0
	CityConnect Phase 3 Leeds	N/A	£6,504,000	£100,000	N/A	£0	£0	£0	£0	£0	£0	£0	£0	N/A	£0	£0
	Clifton Moor Park and Ride	N/A	£0	£0	N/A	£0	£0	£0	£0	£0	£0	£0	£0	N/A	£0	£0
	Corridor Improvement Programme - Bradford - A6177 Great Horton Road - Cross Lane (12)	LGFLEE137	£2,500,000	£180,000	Green/Amber	£0	£0	£63,019	£172,281	£0	£0	£0	£0	Green	£0	£235,300
	Corridor Improvement Programme - Bradford - A6177 Great Horton Road - Cross Lane (12) (Combined Authority)	LGFLEE137	£0	£0	N/A	£0	£0	£4,884	£-125,974	£0	£0	£0	£0	N/A	£0	£-121,090
	Corridor Improvement Programme - Bradford - A6177 Great Horton Road - Horton Grange Road (15)	LGFLEE97	£4,205,000	£809,007	Red	£0	£0	£29,472	£243,985	£180,000	£55,774	£60,226	£116,000	Amber/Red	£2,044,000	£2,497,457
	Corridor Improvement Programme - Bradford - A6177 Great Horton Road - Horton Grange Road (15) (Combined Authority)	LGFLEE97	£0	£0	N/A	£0	£0	£0	£-19,951	£0	£-55,774	£0	£-55,774	N/A	£0	£-19,951
	Corridor Improvement Programme - Bradford - A6177 Thornton Road - Toller Lane (10)	LGFLEE96	£9,662,000	£946,670	Red	£0	£0	£85,375	£207,794	£102,400	£45,800	£56,600	£102,400	Amber	£3,640,000	£4,035,569
	Corridor Improvement Programme - Bradford - A6177 Thornton Road - Toller Lane (10) (Combined Authority)	LGFLEE96	£0	£0	N/A	£0	£0	£0	£2,506	£0	£0	£0	£0	N/A	£0	£2,506
	Corridor Improvement Programme - Bradford - A650 Shipley Airedale - A647 Leeds Road	N/A	£0	£277,000	N/A	£0	£0	£0	£0	£0	£0	£0	£0	N/A	£0	£0
	Corridor Improvement Programme - Calderdale - A58 - A672 Corridor	LGFLEE92	£6,024,000	£941,665	Green/Amber	£0	£0	£90,865	£115,895	£450,000	£53,213	£396,787	£450,000	Green/Amber	£2,284,240	£2,941,000
	Corridor Improvement Programme - Calderdale - A58 - A672 Corridor (Combined Authority)	LGFLEE92	£0	£0	N/A	£0	£0	£-18,672	£26,226	£0	£-327	£0	£-327	N/A	£0	£7,554
	Corridor Improvement Programme - Calderdale - A646 - A6033 Corridor	LGFLEE93	£5,092,000	£789,581	Green/Amber	£0	£0	£76,325	£69,642	£414,000	£14,577	£399,423	£414,000	Green/Amber	£1,731,033	£2,291,000
	Corridor Improvement Programme - Calderdale - A646 - A6033 Corridor (Combined Authority)	LGFLEE93	£0	£0	N/A	£0	£0	£-13,943	£21,466	£0	£-296	£0	£-296	N/A	£0	£7,523
	Corridor Improvement Programme - Kirklees - A62 Smart Corridor	LGFLEE91	£7,906,000	£855,000	Green/Amber	£0	£0	£125,232	£280,481	£461,924	£117,636	£344,288	£461,924	Amber	£3,500,000	£4,367,637

SEP Priority	Project Name	Gov't Ref	Indicative Funding	Full Funding Approval	Overall RAG	Actual Spend 2015/16	Actual Spend 2016/17	Actual Spend 2017/18	Actual Spend 2018/19	Agreed Annual Forecast 2019/20	2019/20 Actual	2019/20 Forecast	2019/20 Actual and Forecast	In Year RAG	2020/21 Forecast	Total to 2020/21
Priority 4e - Transport	CityConnect Phase 3 West Yorkshire Combined Authority	LGFLEE150	£12,053,000	£695,000	Green/Amber	£0	£0	£0	£208	£774,315	£13,414	£78,792	£78,792	Green/Amber	£20,000	£794,523
	Leeds Inland Port	LGFLEE156	£3,170,000	£0	N/A	£0	£0	£0	£0	£1,077,000	£0	£0	£0	N/A	£0	£1,077,000
Priority 4e - Transport Total *			£17,994,000	£125,000		£0	£0	£0	£208	£1,851,315	£13,414	£78,792	£78,792		£20,000	£1,871,523
Grand Total *			£1,287,447,404	£400,623,629		£36,979,075	£84,745,759	£90,532,441	£91,799,121	£105,434,327	£4,375,575	£96,341,730	£104,459,059		£105,755,508	£516,364,386