

## Bradford MDC – Current project activity (March 2021)

Project	Scheme Description	Key Information
Urban Traffic Management Control	Integration of five District Urban Traffic Control Centres to a single cloud system  Integration of the five traffic management systems.	Started March 2020 Due to complete March 2021  Due to start March 2021 Due to complete March 2022
ULEV Taxi Scheme	88 rapid chargers for electric vehicles across the whole of West Yorkshire	Completion July 2021
Leeds-Liverpool Canal (CityConnect)	Improvements to the canal towpath between Shipley and Apperley Bridge to deliver a better quality active travel route	Consultation completed and supportive. Due on site Autumn 2021
Leeds-Liverpool Canal (CityConnect)	Improvements to the canal towpath between Silsden and WY Boundary (towards Kildwick) to deliver a better quality active travel route	Consultation completed and supportive. Due on site Autumn 2021
Harrogate Road/ New Line	Junction improvements as part of the Corridor Improvement Programme, to reduce congestion and reliability issues	On site, due to complete Winter 21/22
Horton Road/ Horton Grange	Junction improvements as part of the Corridor Improvement Programme, to reduce congestion and reliability issues	Due to start on site Winter 21/22, complete Summer 23
Cutler Heights/ Dick Lane	Junction improvements as part of the Corridor Improvement Programme, to reduce congestion and reliability issues	Consultation on the proposed scheme forecast to be run in June 21