

Wakefield – Current project activity (October 2021)

Project	Scheme Description	Key Information
Castleford Rail Station Gateway	Provision of a new passenger station building, remodelling of the existing car park and improvements to the underpass	Works substantially complete December 2020. Minor construction items still ongoing
Wakefield City Centre Active & Sustainable Travel	Cycle and walking infrastructure improvements, increasing active travel to bus and rail stations	Public consultation March 21
Urban Traffic Management Control	Integration of five District Urban Traffic Control Centres to a single cloud system Integration of the five traffic management systems.	Due to complete March 2021 Due to complete March 2022
ULEV Taxi Scheme	88 rapid chargers for electric vehicles across the whole of West Yorkshire	Completion July 2021
Castleford Growth Corridor	Highway and active travel improvements along Aire Street and Wheldon Road	Currently in development. Due on site Early 2022. - No change to this.
Wakefield City Centre Phase 2 – Ings Road	Highway and active travel improvements along A642 Ings Road between Charlesworth Way and Chantry Bridge	Currently in development. Due on site Early 2023. No change to this
Newton Bar	Junction improvement to reduce congestion, improve reliability as part of the Corridor Improvement Programme	Start on site Summer 21 and complete Spring 22 Start on site will be October 2021.
A639 Park Road Pontefract	Corridor improvement to reduce congestion, improve reliability as part of the Corridor Improvement Programme	Consultation on scheme proposals
A638 Doncaster Road	Corridor improvement to reduce congestion, improve reliability as part of the Corridor Improvement Programme	Consultation on scheme proposals