

Appendix B - TCF Programme Milestones

Lead Partner	Project	Next Decision Point	Baseline Approved Date	New Date (submission)	New Date (approval)	Future Decision Points	Baseline Approved Date	New Date (submission)	New Date (approval)	Future Decision Points	Baseline Approved Date	New Date (submission)	New Date (approval)	Future Decision Points	Current Approved Date (PIMS)	New Date (Approval)
Bradford	TCF - Bradford City Centre Cycling and Walking Improvements	OBC	30/06/2021	30/06/2022	01/10/2022	FBC	31/01/2022	31/10/2022	01/02/2023	AtP	~	31/10/2022	01/02/2023	Completion	31/03/2023	24/07/2024
Bradford	TCF - Bradford Interchange Station Access	OBC	30/06/2021	30/06/2022	01/10/2022	FBC	31/01/2022	30/09/2022	01/01/2023	AtP	~	01/11/2022	01/01/2023	Completion	31/01/2023	26/04/2024
Bradford	TCF - South Bradford Park and Ride and Expressway	OBC	30/09/2021	31/05/2022	01/09/2022	FBC	31/01/2022	31/07/2022	01/11/2022	AtP	~	01/01/2023	01/02/2023	Completion	31/03/2023	26/03/2024
Bradford	TCF - West Bradford - Cycle Superhighway Extension	OBC	29/06/2021	30/04/2022	01/08/2022	FBC	31/01/2022	31/05/2022	01/09/2022	AtP	~	06/10/2022	01/11/2022	Completion	31/03/2023	20/03/2024
Calderdale	TCF - Brighouse Cycling and Walking Improvements	OBC	30/07/2021	01/02/2022	01/05/2022	FBC	To be taken forward with the WYTF A641 scheme									
Calderdale	TCF - Elland Rail Station Access	FBC	09/09/2021	01/12/2022	01/02/2023	AtP	~	01/03/2023	01/04/2023	Completion	30/06/2023	N/A	01/03/2024			
Calderdale	TCF - West Halifax Improved Streets for People	FBC	19/09/2022	01/07/2022	01/09/2022	AtP	03/10/2022	01/09/2022	01/10/2022	Completion	14/08/2023	N/A	14/08/2023			
Calderdale	TCF - Halifax Rail Station Gateway	FBC	31/01/2022	01/06/2022	31/10/2022	AtP/FBC+	~	31/12/2022	01/02/2023	Completion	31/12/2024	N/A	30/06/2025			
Calderdale	TCF - North Halifax Improved Streets for People	FBC	23/09/2022	01/07/2022	01/09/2022	AtP	07/10/2022	01/09/2022	01/10/2022	Completion	18/08/2023	N/A	18/08/2023			
Combined Authority	TCF - Carbon Mitigation Measures	Approvals for this funding to come forward as new individual schemes or through enhancements to existing TCF schemes to deliver Carbon benefits.														
Combined Authority	TCF - Dewsbury Bus Station	OBC	30/09/2021	01/12/2021	08/03/2022	FBC	30/08/2022	01/12/2022	01/02/2022	AtP	~	01/03/2023	01/04/2023	Completion	30/09/2023	09/02/2024
Combined Authority	TCF - Halifax Bus Station (Combined Authority)	Completion	28/07/2023	N/A	28/07/2023											
Combined Authority	TCF - Huddersfield Bus Station	OBC	~	04/01/2022	01/04/2022	FBC	~	14/03/2023	01/05/2023	AtP	~	18/07/2023	01/08/2023	Completion	~	08/07/2024
Combined Authority	TCF - Network Navigation	FBC	14/03/2022	01/08/2022	01/10/2022	AtP/FBC+	~	01/08/2022	01/10/2022	Completion	31/03/2023	N/A	31/03/2024			
Combined Authority	TCF - White Rose Station	Completion	31/03/2023	N/A	31/03/2023											
Kirklees	TCF - Dewsbury - Batley - Chidswell Sustainable Travel Corridor	OBC	03/02/2021	01/07/2022	01/10/2022	FBC	25/06/2021	01/12/2022	01/02/2023	AtP	~	01/02/2023	01/03/2023	Completion	30/09/2022	01/02/2024
Kirklees	TCF - Dewsbury - Cleckheaton Sustainable Travel Corridor	OBC	30/04/2021	01/01/2022	01/04/2022	FBC	11/02/2022	01/08/2022	01/10/2022	AtP	~	15/09/2022	01/10/2022	Completion	31/03/2023	30/09/2023
Kirklees	TCF - Dewsbury Town Centre Walking and Cycling Improvements	OBC	31/10/2021	01/04/2022	01/07/2022	FBC	30/06/2022	01/08/2022	01/10/2022	AtP	~	15/09/2022	01/10/2022	Completion	30/09/2023	30/09/2023
Kirklees	TCF - Heckmondwike Bus Hub	FBC	30/04/2021	15/06/2022	01/09/2022	AtP	~	15/08/2022	01/09/2022	Completion	~	N/A	01/07/2023			
Kirklees	TCF - Huddersfield Rail Station Connections	OBC	01/01/2021	01/05/2022	01/08/2022	FBC	01/06/2021	01/09/2022	01/11/2022	AtP	~	15/10/2022	01/11/2022	Completion	~	30/11/2023
Kirklees	TCF - A629 Wakefield Road Sustainable Travel Corridor	OBC	30/09/2021	01/08/2022	01/11/2022	FBC	30/09/2022	01/12/2022	01/02/2023	AtP	~	01/02/2023	01/03/2023	Completion	~	31/03/2024
Leeds	TCF - A64 Bus - Cycle - Walking Improvements	OBC	07/01/2021	01/12/2021	08/03/2022	FBC	31/01/2022	01/01/2023	01/03/2023	AtP	~	01/04/2023	01/05/2023	Completion	31/03/2023	01/02/2024
Leeds	TCF - Leeds City Centre Cycle Improvements	Completion	29/07/2022	30/04/2023	N/A											
Leeds	TCF - Leeds Station - Sustainable Travel Gateway	FBC	31/12/2021	01/03/2022	01/05/2022	AtP/FBC+	~	01/05/2022	01/06/2022	Completion	31/08/2023	N/A	31/03/2024			
Leeds	TCF - A64 Park and Ride	OBC	07/01/2021	TBC	TBC	FBC	31/01/2022	TBC	TBC	AtP	~	TBC	TBC	Completion	31/03/2023	TBC
Leeds	Leeds E-Bike Hire scheme	OBC	~	01/02/2022	01/06/2022	FBC	~	01/02/2023	01/04/2023	AtP	~	01/02/2023	01/04/2023	Completion	~	01/06/2023
North Yorkshire	TCF - Harrogate Railway Station Gateway	FBC	08/02/2022	01/05/2022	01/07/2022	AtP/FBC+	~	30/06/2022	01/08/2022	Completion	31/03/2023	N/A	29/08/2023			
North Yorkshire	TCF - Selby Station Gateway	FBC	~	01/07/2022	01/09/2022	AtP/FBC+	~	12/09/2022	01/10/2022	Completion	31/03/2023	N/A	26/09/2023			
North Yorkshire	TCF - Skipton Railway Station Gateway	FBC	02/06/2022	22/04/2022	01/07/2022	AtP/FBC+	~	29/07/2022	01/10/2022	Completion	30/06/2023	N/A	18/08/2023			
Wakefield	TCF - A61 Bus - Cycle - Walking Improvements	OBC	04/03/2021	01/07/2022	01/10/2022	FBC	01/03/2022	01/07/2023	01/09/2023	AtP	~	01/10/2023	01/11/2023	Completion	31/03/2023	01/12/2024
Wakefield	TCF - A639 Bus - Cycle - Walking Improvements	OBC	04/03/2021	01/07/2022	01/10/2022	FBC	01/03/2022	01/07/2023	01/09/2023	AtP	~	01/10/2023	01/11/2023	Completion	31/03/2023	01/12/2024
Wakefield	TCF - Wakefield City Centre Bus - Cycle - Walking Improvements	OBC	08/07/2021	01/02/2022	01/05/2022	FBC	~	01/10/2022	01/12/2022	AtP	~	01/01/2023	01/02/2023	Completion	~	01/02/2024
York	TCF - Tadcaster Road Corridor Improvements	FBC	01/07/2021	01/05/2022	01/07/2022	AtP/FBC+	~	08/10/2022	01/11/2022	Completion	~	N/A	31/03/2023			
York	TCF - York Railway Station Gateway	AtP/FBC+	~	19/04/2022	01/06/2022	Completion	31/03/2023	N/A	31/08/2023							

schemes in red text are currently in appraisal / approval period for next decision point
Dates in Bold are recommended for Approval