

Bradford MDC – Current project activity (March 2022)

Project	Scheme Description	Key Information
Urban Traffic Management Control	Integration of five District Urban Traffic Control Centres to a single cloud system Establishing a partnership approach to UTC across the 4 teams, and provision of a central control room.	Phase 1 is substantially complete, with Phase 2 getting underway. Due to complete March 2022
ULEV Taxi Scheme	88 rapid chargers for electric vehicles across the whole of West Yorkshire	Completion March 2022
Leeds-Liverpool Canal (CityConnect)	Improvements to the canal towpath between Shipley and Apperley Bridge to deliver a better quality active travel route	Consultation completed and supportive. Approval to proceed granted. Due on site February 2022
Leeds-Liverpool Canal (CityConnect)	Improvements to the canal towpath between Silsden and WY Boundary (towards Kildwick) to deliver a better quality active travel route	Consultation completed and supportive. Awaiting DfT funding announcement. Due on site is dependent on securing ATF3 funding
Harrogate Road/ New Line	Junction improvements as part of the Corridor Improvement Programme, to reduce congestion and reliability issues	On site, delays caused by utilities. Will not complete until April/May 22.
Horton Road/ Horton Grange	Junction improvements as part of the Corridor Improvement Programme, to reduce congestion and reliability issues	FBC+ has been submitted – due to start on site April 2022
Cutler Heights/ Dick Lane	Junction improvements as part of the Corridor Improvement Programme, to reduce congestion and reliability issues	OBC is to be re-reviewed and updated again – early Spring 2022
Rail Park & Ride – Steeton & Silsden	New multi-story car park to increase access to the train station, by providing approximately 100 additional parking spaces	Forecast to start on site early Spring 2022 with completion in Autumn 2022

Project	Scheme Description	Key Information
Bradford Interchange	Works to maintain and improvement Bradford Interchange	<p>Bus carriageway resurfacing works – due to start on site Spring 2022.</p> <p>Travel Centre relocation – due to start on site in summer 2022.</p>
Safety, Accessibility, Environment Programme	Provision of security, safety and carbon saving improvement works to bus stations within the West Yorkshire	On site in 2022 – Keighley, Bradford Interchange
Bradford City Centre Walking & Cycling Improvements	Pedestrianise areas of the city centre and improve walking and cycling routes. Create a new public transport corridor together with 7 new bus hubs.	Working towards second stage consultation on further developed designs.