

## Kirklees – Current project activity (March 2022)

Project	Scheme Description	Key Information
Urban Traffic Management Control	<p>Integration of five District Urban Traffic Control Centres to a single cloud system</p> <p>Establishing a partnership approach to UTC across the 4 teams, and provision of a central control room.</p>	<p>Phase 1 is substantially complete, with Phase 2 getting underway.</p> <p>Due to complete March 2022</p>
ULEV Taxi Scheme	88 rapid chargers for electric vehicles across the whole of West Yorkshire	Completion March 2022
Cross Church Street (CityConnect)	Delivery of a cycle route through Cross Church Street and Queen Street in Huddersfield	<p>Currently addressing public and business feedback.</p> <p>Due on site during 2022 depending on resolution of issues.</p>
Bradley to Brighouse (CityConnect)	Off highway active travel route linking Bradley and Brighouse	<p>Currently in development.</p> <p>Due on site mid 2022.</p>
Huddersfield Narrow Canal Ph2 (CityConnect)	Improvements to the canal towpath between Milnsbridge and Slaithwaite to deliver a better quality active travel route	<p>Consultation completed and supportive.</p> <p>Approval to proceed granted.</p> <p>Due on site February 2022.</p>
A62 to Cooper Bridge Corridor Improvement Scheme	The primary objectives of this scheme are to relieve traffic footways on the A62 to Cooper Bridge and looking at ways to improve cycling and walking within the area.	OBC submitted 1 <sup>st</sup> Dec 2021. Awaiting committee approval.
A629 Phase 5 – Huddersfield to Ainley Top	Improvements to the A629 and junctions between Huddersfield and Ainley Top.	Planning application submitted and waiting for decision from Kirklees planning – expected May 22

<b>Project</b>	<b>Scheme Description</b>	<b>Key Information</b>
Dewsbury Bus Station	Comprehensive refurbishment of the bus station building, bus circulatory area, and pedestrian linkages.	OBC submitted December 2021. Approval recommended to Place, Regeneration, & Housing Committee meeting of 8 March 2022. FBC period March 2022 – May 2023. Construction period estimated September 2023 – January 2025.
Huddersfield Bus Station	Refurbishment of the bus station, apron & approach + new entrance canopy with public realm beneath.	Public consultation completed. OBC due to be submitted in Spring 2022. FBC due to be submitted in summer 2023. Works anticipated on site during 2024/2025.
A62 Smart Corridor	Corridor improvements to reduce congestion, improve reliability as part of the Corridor Improvement Programme	Due to start on site Feb 2022
Huddersfield Southern Corridors	Corridor improvements to reduce congestion, improve reliability as part of the Corridor Improvement Programme	FBC Sept 22
Safety, Accessibility, Environment Programme	Provision of security, safety and carbon saving improvement works to bus stations within the West Yorkshire	On site in 2022 – Cleckheaton, Batley
Heckmondwike Bus Hub	Provision of a new bus station in the centre of Heckmondwike to replace the current hub. Project will deliver additional bus stops, covered waiting area, new information screens and public realm.	OBC approved. Planning application being prepared, start of construction expected later in 2022 with completion in mid 2023.
Huddersfield Rail Station Connections	Walking and cycling improvements in the town centre to improve active travel connectivity to the rail station. Improvements to the rail station ticket hall.	First round public consultation complete (Nov 21). Designs reviewed and further public consultation in development.

<b>Project</b>	<b>Scheme Description</b>	<b>Key Information</b>
Dewsbury Town Centre Walking & Cycling Improvements	Walking and cycling improvements in the town centre to improve active travel connectivity to the rail and bus stations.	First round public consultation complete (Nov 21). Designs reviewed and further public consultation in development.