

Appendix - TCF Programme Milestones

Lead Partner	Project	Next Decision Point	Baseline Approved Date	New Date (approval)	Future Decision Points	Baseline Approved Date	New Date (approval)	Future Decision Points	Baseline Approved Date	New Date (approval)	Future Decision Points	Current Approved Date (PIMS)	New Date (Approval)
Bradford	TCF - Bradford City Centre Cycling and Walking Improvements	OBC	01/10/2022	01/12/2022	FBC	01/02/2023	01/06/2023	AtP	01/02/2023	27/04/2023	Completion	24/07/2024	01/05/2025
Bradford	TCF - Bradford Interchange Station Access	OBC	01/10/2022	01/07/2023	FBC	01/01/2023	01/10/2023	AtP	01/01/2023	01/09/2023	Completion	26/04/2024	01/02/2025
Bradford	TCF - South Bradford Park and Ride and Expressway	OBC	01/09/2022	20/07/2023	FBC	01/11/2022	09/01/2024	AtP	01/02/2023	18/03/2024	Completion	26/03/2024	01/02/2025
Bradford	TCF - West Bradford - Cycle Superhighway Extension	OBC	01/08/2022	01/01/2023	FBC	01/09/2022	01/10/2023	AtP	01/11/2022	15/09/2023	Completion	20/03/2024	01/06/2025
To be taken forward with the WYTF A641 scheme													
Calderdale	TCF - Brighouse Cycling and Walking Improvements												
Calderdale	TCF - Elland Rail Station Access	FBC	01/02/2023	01/12/2023	AtP	01/04/2023	31/03/2024	Completion	01/03/2024	30/09/2025			
Calderdale	TCF - West Halifax Improved Streets for People	FBC	01/09/2022	31/11/2023	AtP	01/10/2022	31/03/2024	Completion	14/08/2023	01/03/2025			
Calderdale	TCF - Halifax Rail Station Gateway	FBC	31/10/2022	TBC	AtP/FBC+	01/02/2023	TBC	Completion	30/06/2025	TBC			
Calderdale	TCF - North Halifax Improved Streets for People	FBC	01/09/2022	01/11/2023	AtP	01/10/2022	06/10/2023	Completion	18/08/2023	01/01/2025			
Approvals for this funding to come forward as new individual schemes or through enhancements to existing TCF schemes to deliver Carbon benefits.													
Combined Authority	TCF - Carbon Mitigation Measures												
Combined Authority	TCF - Dewsbury Bus Station	FBC	28/07/2023	01/10/2023	AtP	31/08/2023	17/08/2023	Completion	27/06/2025	01/05/2025			
Combined Authority	TCF - Halifax Bus Station (Combined Authority)	Completion	28/07/2023	01/12/2023									
Combined Authority	TCF - Huddersfield Bus Station	OBC	01/04/2022	01/11/2022	FBC	01/05/2023	01/03/2024	AtP	01/08/2023	01/03/2024	Completion	08/07/2024	01/02/2026
Combined Authority	TCF - Network Navigation	FBC	01/10/2022	01/04/2023	AtP/FBC+	01/10/2022	01/04/2023	Completion	31/03/2024	01/04/2026			
Combined Authority	TCF - White Rose Station	Completion	31/03/2023	01/01/2024									
Kirklees	TCF - Dewsbury - Batley - Chidswell Sustainable Travel Corridor	OBC	01/10/2022	01/05/2023	FBC	01/02/2023	01/09/2023	AtP	01/03/2023	01/08/2023	Completion	01/02/2024	01/01/2025
Kirklees	TCF - Dewsbury - Cleckheaton Sustainable Travel Corridor	FBC	25/11/2022	01/09/2023	AtP	19/05/2023	01/08/2023	Completion	01/11/2024	01/01/2025			
Kirklees	TCF - Dewsbury Town Centre Walking and Cycling Improvements	OBC	01/07/2022	01/05/2023	FBC	01/10/2022	01/10/2023	AtP	01/10/2022	01/09/2023	Completion	30/09/2023	01/11/2024
Kirklees	TCF - Heckmondwike Bus Hub	FBC	01/09/2022	01/05/2023	AtP	~		Completion	01/07/2023	01/08/2024			
Kirklees	TCF - Huddersfield Rail Station Connections	OBC	01/08/2022	01/05/2023	FBC	01/11/2022	01/02/2024	AtP	01/11/2022	01/01/2024	Completion	30/11/2023	01/05/2025
Kirklees	TCF - A629 Wakefield Road Sustainable Travel Corridor	OBC	01/11/2022	01/05/2023	FBC	01/02/2023	TBC	AtP	01/03/2023	TBC	Completion	31/03/2024	TBC
Leeds	TCF - A64 Bus - Cycle - Walking Improvements	OBC	08/03/2022	01/06/2023	FBC	01/03/2023	01/12/2023	AtP	01/05/2023	01/01/2024	Completion	01/02/2024	01/03/2025
Leeds	TCF - Leeds City Centre Cycle Improvements	Completion	31/07/2023	01/07/2023									
Leeds	TCF - Leeds Station - Sustainable Travel Gateway	AtP/FBC+	28/09/2022	11/11/2022	Completion	29/05/2024	01/02/2026						
Leeds	TCF - A64 Park and Ride	OBC	TBC	TBC	FBC	TBC	TBC	AtP	TBC	TBC	Completion	TBC	TBC
Leeds	Leeds E-Bike Hire scheme	FBC	01/08/2022	01/05/2023	AtP	31/08/2022	15/04/2023	Completion	~	01/07/2024			
North Yorkshire	TCF - Harrogate Railway Station Gateway	FBC	01/07/2022	01/06/2023	AtP/FBC+	01/08/2022	01/05/2023	Completion	29/08/2023	01/08/2024			
North Yorkshire	TCF - Selby Station Gateway	FBC	01/09/2022	01/06/2023	AtP/FBC+	01/10/2022	01/05/2023	Completion	26/09/2023	01/08/2024			
North Yorkshire	TCF - Skipton Railway Station Gateway	FBC	01/09/2022	01/06/2023	AtP/FBC+	01/10/2022	01/05/2023	Completion	26/09/2023	01/08/2024			
Wakefield	TCF - A61 Bus - Cycle - Walking Improvements	OBC	01/10/2022	01/10/2023	FBC	01/09/2023	01/04/2024	AtP	01/11/2023	01/04/2024	Completion	01/12/2024	01/01/2026
Wakefield	TCF - A639 Bus - Cycle - Walking Improvements	OBC	01/10/2022	01/10/2023	FBC	01/09/2023	01/04/2024	AtP	01/11/2023	01/04/2024	Completion	01/12/2024	01/01/2026
Wakefield	TCF - Wakefield City Centre Bus - Cycle - Walking Improvements	OBC	01/05/2022	01/10/2023	FBC	01/12/2022	01/08/2024	AtP	01/02/2023	01/08/2024	Completion	01/02/2024	01/08/2025
York	TCF - Tadcaster Road Corridor Improvements	FBC	01/07/2021	01/09/2022	AtP/FBC+	01/11/2022	01/12/2022	Completion	31/03/2023	01/11/2023			
York	TCF - York Railway Station Gateway	AtP/FBC+	01/06/2022	31/10/2022	Completion	31/03/2023	01/03/2026						

schemes in red text are currently in appraisal / approval period for next decision point
Dates in Bold are recommended for Approval
 Dates in Blue are projects to Pause and Pipeline, future milestones are subject to review