

	Strategic Assessment	Strategic Outline Case	Outline Business Case	Full Business Case	Approval to Proceed	Delivery Closure	Financial Closure
A6110 Leeds Outer Ring Road	-	-	01/11/2022	31/03/2024	31/06/2024	01/09/2025	01/09/2026
A62 to Cooper Bridge Corridor Improvement Scheme	-	-	20/04/2022	01/04/2025	31/05/2025	28/05/2027	25/08/2028
A629 (Phase 1A) - Jubilee Road to Free School Lane	-	-	-	-	16/06/2017	29/04/2022	28/04/2023
A629 (Phase 1B) - Elland Wood Bottom to Jubilee Road	-	-	-	-	05/11/2021	31/03/2024	31/03/2025
A629 (Phase 2) - Halifax Bus Station	-	-	10/10/2019	-	-	-	-
A629 (Phase 2) - Halifax Town Centre	-	-	-	01/05/2023	30/08/2023	30/06/2027	30/06/2028
A629 (Phase 4) - Ainley Top	-	-	03/09/2019	-	-	-	-
A629 (Phase 5) - Ainley Top into Huddersfield	-	-	10/05/2018	30/09/2023	23/01/2024	10/02/2025	31/04/2026
A641 Bradford - Huddersfield Corridor	-	-	23/06/2022	01/12/2023	27/08/2024	31/12/2025	31/12/2026
A650 Hard Ings Road (Phase 1) - Hard Ings Road Only	-	-	-	-	-	15/07/2022	28/04/2023
A650 Tong Street	-	-	04/09/2020	31/10/2024	31/01/2025	31/01/2028	31/01/2029
Aire Valley - Leeds Integrated Transport Package (Phase 1) - Aire Valley Park and Ride	-	-	-	-	-	-	-
Bradford Forster Square Station Gateway	-	-	29/06/2017	30/07/2023	01/11/2023	31/10/2024	31/10/2025
Bradford Interchange Station Gateway (Phase 1)	-	01/02/2018	05/06/2023	19/09/2023	30/10/2023	30/11/2024	30/11/2025
Bradford to Shipley Corridor	-	-	04/12/2019	31/03/2025	30/06/2025	31/01/2028	31/01/2029
Calder Valley Line - Elland Station	-	-	29/03/2019	31/11/2023	31/03/2024	30/09/2025	30/09/2028
Castleford Growth Corridor Scheme	-	-	10/10/2019	14/06/2023	31/08/2023	11/08/2025	11/08/2026
Castleford Station Gateway	-	-	-	-	23/08/2019	-	-
CityConnect Phase 3 Canals - HNC Phase 2	-	-	-	-	08/09/2021	31/12/2022	28/04/2023
CityConnect Phase 3 Canals - Leeds Liverpool Shipley	-	-	-	-	08/09/2021	31/12/2022	28/04/2023
CityConnect Phase 3 Castleford to Wakefield Greenway Phase 4	-	-	-	-	-	-	07/10/2021
CityConnect Phase 3 Cooper Bridge	-	-	01/10/2019	-	-	-	-
CityConnect Phase 3 Huddersfield Town Centre	-	-	25/06/2020	-	-	-	-
CityConnect Phase 3 Leeds	-	-	-	-	-	13/04/2023	13/04/2023
Corridor Improvement Programme - Bradford - A6177 and Cutler Heights	-	04/09/2020	01/12/2022	28/02/2023	28/04/2023	30/08/2024	29/08/2025
Corridor Improvement Programme - Bradford - A6177 Great Horton Road - Cross Lane (12)	-	-	-	-	-	-	26/08/2021
Corridor Improvement Programme - Bradford - A6177 Great Horton Road - Horton Grange Road (15)	-	-	-	09/04/2021	01/12/2022	30/01/2024	29/11/2024
Corridor Improvement Programme - Bradford - A6177 Thornton Road - Toller Lane (10)	-	-	25/04/2019	01/02/2023	01/05/2023	30/04/2024	30/04/2025
Corridor Improvement Programme - Calderdale - A58 - A672 Corridor	-	-	-	-	30/07/2021	31/12/2023	31/12/2024
Corridor Improvement Programme - Calderdale - A629 North - Orange Street	-	-	03/02/2022	05/07/2023	31/10/2023	29/11/2024	21/11/2025
Corridor Improvement Programme - Calderdale - A646 - A6033 Corridor	-	-	-	-	30/07/2021	31/12/2023	31/12/2024
Corridor Improvement Programme - Kirklees - A62 Smart Corridor	-	-	-	-	08/10/2021	31/04/2023	30/06/2024
Corridor Improvement Programme - Kirklees - A629 - Fenay Lane	-	04/09/2020	01/02/2023	-	-	-	-
Corridor Improvement Programme - Kirklees - Holmfirth Town Centre	-	-	25/06/2020	30/11/2022	28/02/2023	31/03/2024	30/06/2024
Corridor Improvement Programme - Kirklees - Huddersfield Southern Corridors	-	-	-	07/01/2021	09/08/2023	13/11/2024	24/12/2024
Corridor Improvement Programme - Leeds - A58 Roundhay Road	-	-	10/12/2020	31/06/2023	30/09/2023	31/03/2025	30/09/2025
Corridor Improvement Programme - Leeds - A61N Scott Hall Road	-	-	25/04/2019	31/01/2023	31/03/2023	N/A	31/05/2023
Corridor Improvement Programme - Leeds - A660 Headingley Hills	-	-	04/09/2020	30/05/2023	31/09/2023	31/09/2024	31/09/2025
Corridor Improvement Programme - Leeds - Dawsons Corner	-	-	13/12/2018	01/09/2023	01/11/2023	30/04/2025	30/04/2026
Corridor Improvement Programme - Leeds - Dyneley Arms	-	-	-	-	22/07/2022	01/06/2023	01/06/2024
Corridor Improvement Programme - Leeds - Fink Hill	-	-	-	04/03/2021	01/02/2023	31/12/2023	31/12/2024
Corridor Improvement Programme - Wakefield - A638 Doncaster Road	-	-	01/07/2022	31/05/2024	04/07/2024	01/07/2025	01/07/2026
Corridor Improvement Programme - Wakefield - A639 Park Road	-	04/09/2020	30/06/2023	31/05/2024	-	-	-
Corridor Improvement Programme - Wakefield - A650 Newton Bar	-	-	-	-	23/04/2021	30/09/2023	01/10/2024
Glasshoughton Southern Link Road	-	-	-	-	-	01/02/2021	30/04/2023
Halifax Station Gateway	-	-	25/06/2020	01/04/2023	01/06/2023	01/10/2025	10/10/2026

	Strategic Assessment	Strategic Outline Case	Outline Business Case	Full Business Case	Approval to Proceed	Delivery Closure	Financial Closure
Harrogate Road - New Line	-	-	-	-	07/02/2020	09/11/2022	31/07/2023
Huddersfield Station Gateway	-	28/06/2018	01/12/2023	-	-	-	-
LBA Connectivity Package	-	-	01/04/2023	31/09/2023	31/01/2024	31/12/2025	31/03/2026
LBA Parkway	-	-	-	-	-	-	-
LBA Surface Access Programme	-	-	-	-	-	-	-
Leeds City Centre Network and Interchange Package - Armley Gyratory	-	-	-	-	17/06/2022	18/01/2024	01/04/2024
Leeds City Centre Network and Interchange Package - Boar Lane	-	-	-	-	11/11/2022	21/10/2025	31/12/2025
Leeds City Centre Network and Interchange Package - City Square Plus	-	-	-	-	06/09/2022	31/09/2023	31/09/2024
Leeds City Centre Network and Interchange Package - Infirmary Street	-	-	-	-	-	31/03/2023	31/03/2024
Leeds City Centre Network and Interchange Package - Meadow Lane	-	-	-	-	-	31/04/2023	31/04/2024
Leeds City Centre Network and Interchange Package - Regent Street	-	-	-	-	04/02/2021	31/08/2023	31/08/2024
Leeds ELOR and North Leeds Outer Ring Road	-	-	-	-	10/10/2019	31/07/2023	31/07/2024
Leeds Station Gateway - Leeds Integrated Station Masterplan	-	28/06/2018	-	-	-	-	-
Leeds Station Gateway - New Station Street	-	-	-	-	28/06/2019	31/12/2022	31/03/2023
Mirfield to Dewsbury to Leeds (M2D2L)	-	-	07/04/2021	01/02/2023	-	-	-
Rail Parking Package - Apperley Bridge	-	-	31/05/2023	30/11/2023	30/04/2024	28/02/2026	28/02/2027
Rail Parking Package - Ben Rhydding	-	-	31/05/2023	30/11/2023	30/04/2024	28/02/2026	28/02/2027
Rail Parking Package - Fitzwilliam	-	-	-	-	-	-	15/01/2020
Rail Parking Package - Garforth	-	-	-	-	-	30/04/2022	30/04/2023
Rail Parking Package - Guiseley	-	-	31/09/2023	31/07/2024	31/10/2024	31/08/2026	31/08/2027
Rail Parking Package - Hebden Bridge	-	-	-	-	07/07/2017	01/05/2022	01/03/2023
Rail Parking Package - Mirfield A	-	-	-	-	-	-	15/01/2020
Rail Parking Package - Moorthorpe	-	-	-	-	06/02/2020	01/05/2024	01/03/2025
Rail Parking Package - Mytholmroyd	-	-	-	-	16/11/2018	01/05/2022	01/03/2023
Rail Parking Package - Normanton	-	-	-	-	16/04/2020	01/01/2024	01/11/2024
Rail Parking Package - Outwood	-	-	25/11/2021	31/12/2022	-	-	-
Rail Parking Package - Shipley	-	-	-	30/11/2022	31/01/2023	30/04/2024	30/04/2025
Rail Parking Package - South Elmsall	-	-	-	-	-	-	15/01/2020
Rail Parking Package - Steeton and Silsden	-	-	-	-	10/10/2019	30/06/2023	30/06/2024
South East Bradford Access Road	-	27/06/2019	30/09/2023	30/09/2024	29/11/2024	31/05/2027	31/05/2028
Thorpe Park Station	-	-	-	31/12/2022	28/02/2023	31/07/2024	31/01/2025
Transformational - A6120 Leeds Northern Outer Ring Road Improvements	-	-	-	-	-	-	28/04/2023
Transformational - Bradford Interchange Station Gateway (Phase 2)	-	01/02/2018	-	-	-	-	-
Transformational - Bradford Transport Model	-	-	-	-	14/08/2020	-	-
Transformational - Kirklees Transport Model	-	-	-	-	27/09/2019	30/11/2022	30/11/2022
Transformational - LCR Inclusive Growth Corridor Plans	-	-	-	-	-	-	-
Transformational - Leeds Transport Model	-	-	-	-	01/05/2020	31/03/2023	31/03/2024
Transformational - NE Calderdale Transformational Programme Study	-	05/04/2018	-	-	-	-	-
Transformational - North Kirklees Orbital Route Feasibility Study	-	03/08/2017	-	-	-	-	-
Transformational - South Featherstone Link Road Feasibility Study	-	03/08/2017	31/05/2023	-	-	-	-
Transformational - Wakefield Transport Model	-	-	-	-	-	-	-
Transformational - West Yorkshire Mass Transit	-	-	-	-	-	-	-
Transformational - West Yorkshire Strategic Transport Model	-	-	-	-	-	-	-
Transformational - York Northern Outer Ring Road Dualling Feasibility Study	-	03/08/2017	-	-	-	-	-
Wakefield City Centre Package (Phase 1) - Kirkgate	-	-	-	-	-	-	07/10/2021
Wakefield City Centre Package (Phase 2) - Ings Road	-	-	31/03/2024	-	-	-	-

	Strategic Assessment	Strategic Outline Case	Outline Business Case	Full Business Case	Approval to Proceed	Delivery Closure	Financial Closure
Wakefield Eastern Relief Road	-	-	-	-	12/12/2014	31/05/2023	31/05/2024
West Yorkshire Integrated UTMC (Phase A) - Bradford	-	-	-	-	21/12/2018	01/02/2023	01/02/2024
West Yorkshire Integrated UTMC (Phase A) - Calderdale	-	-	-	-	21/12/2018	30/05/2023	30/05/2024
West Yorkshire Integrated UTMC (Phase A) - Kirklees	-	-	-	-	21/12/2018	30/04/2023	30/06/2023
West Yorkshire Integrated UTMC (Phase A) - Leeds	-	-	-	-	21/12/2018	31/03/2023	30/06/2023
West Yorkshire Integrated UTMC (Phase A) - Wakefield	-	-	-	-	21/12/2018	28/02/2023	28/02/2024
West Yorkshire Integrated UTMC (Phase B)	-	-	-	-	12/07/2019	31/05/2023	31/08/2023
West Yorkshire Integrated UTMC (Phase B2)	-	-	-	-	18/12/2020	31/05/2023	31/08/2023
West Yorkshire Integrated UTMC (Phase C)	-	-	-	-	28/08/2020	31/05/2023	31/08/2023
York Castle Gateway	-	-	06/01/2022	01/10/2023	01/12/2023	01/12/2025	01/12/2026
York Central - TF	-	-	-	-	31/03/2022	31/08/2025	31/08/2026
York Central Access (Homes England)	-	-	-	-	20/04/2022	27/06/2025	27/06/2026
York Northern Outer Ring Road - Phase 1 (Wetherby Road)	-	-	-	-	-	-	01/02/2021
York Northern Outer Ring Road - York Outer Ring Road - Great North Way Roundabout	-	-	-	31/08/2025	31/03/2026	31/10/2027	31/10/2027
York Outer Ring Road Dualling - A19 to A64 Little Hopgrove - TF	-	-	-	01/04/2023	31/06/2023	31/07/2025	31/07/2026
York Station Gateway	-	-	-	-	31/12/2022	30/09/2025	31/09/2026